

WEST DES MOINES WATER WORKS PROJECT PROGRESS REPORT

DATE: March 22, 2023

ITEM:

9. Motions to Receive and File
 - a. Project Progress Report through March 8, 2023

These projects are currently in progress. Progress on each project is outlined below; new information is shown in italics.

Water Distribution Projects

39th Street Reservoir Painting Project

Work on this project has been completed with the exception of some end of project paperwork. Staff anticipated accepting this project in *April*.

Adams Street Elevated Water Storage Tank

The contractor has completed the concrete pedestal and the bottom cone and vertical sides of the tank. Exterior painting of the tank has been completed and logo have been applied. The interior walls have been constructed.

The contractor returned to site on March 8. Next steps include installing the access tub on top of the pedestal, raising the tank bowl, and installing the roof. Once the tank is complete, the Contractor will finish coating the remainder of the tank.

Ashworth Water Main Replacement Project – 8th Street to 11th Street and Valley West Drive to 31st Street

The pipe has been installed and is in service from 8th Street to 11th Street. *The contractor resumed work last week and is working to install service pipes.* Surface restoration and seeding will occur in the spring.

EP True Water Main Extension – Napoli to Wendover

All of the pipe has been installed. The project will be seeded in the spring.

Maffitt Lake Road Water Main Extension – S. 22nd Street to S. 42nd Street

The design is approximately 95% complete. Work is ongoing on acquisition of easements and the necessary Iowa DOT permit to cross Iowa Highway 5

Water Supply Projects

Expansion of Alluvial wells

This kickoff meeting for design of this project has occurred. *Staff has hired Braun Intertec to drill test wells at the identified potential site.*

WEST DES MOINES WATER WORKS PROJECT PROGRESS REPORT

Water Treatment Projects

Aerator Painting

The project has been awarded. A pre-construction meeting has not yet been scheduled.

Motor Control Center, Automatic Transfer Switch, and Generator Controls Improvements

A pre-construction meeting will be scheduled in late March.

Other Projects

No Projects

Water Distribution Projects – City of West Des Moines Bid

The following projects are being constructed in conjunction with City of West Des Moines Roadway projects. WDMWW will reimburse the City for the water work.

None

Water construction items have been completed on the following projects. These projects will be accepted following City acceptance.

88th Street – Abram Drive to Ashworth Road (City 0510-039-2020)

Ashworth Road at Interstate 80 (City 0510-051-2019)

Blue Creek Stormwater (City 0510-048-2019)

Booneville Road Improvements (City 0510-006-2017)

S. 88th Street and Mills Civic Parkway Intersection Improvements (City 0510-048-2018)

Project Ginger

0510-030-2016 - South Grand Prairie Parkway, Stagecoach Drive to Mills Civic Parkway

0510-005-2021 – Booneville Road - S 100th Street to S 115th Street

0510-010-2021 – Grand Avenue - SGPP to S 115th St

0510-012-2021 – S Grand Prairie Parkway - Booneville to Grand

0510-014-2021 – S Grand Prairie Parkway - Grand to Raccoon River

0510-011-2021 – S Grand Prairie Parkway - Stagecoach to Booneville

0510-015-2021 – SE County Line Road Improvements - Veterans Pkwy to SE Soteria Ave

0510-009-2021 – Grand Avenue - S 88th St to SGPP