WEST DES MOINES WATER WORKS PROJECT PROGRESS REPORT

DATE: May 21, 2018

ITEM:

Motions to Receive and File

Project Progress Report through May 17, 2018

These projects are in progress at this time. Progress on each project is outlined below; new information is shown in *italics*.

Water Distribution Projects

2016 Water Main Replacement Project - Jordan Creek

Work has been completed. The project will be accepted in the spring following completion of a few minor items.

2017 Ashworth Road - Jordan Creek to 81st (City Project)

Remaining water work will be completed once the widened pavement has been constructed. The project is on schedule.

2017 Mills Civic Parkway Water Main Extension – 81st Street to 88th Street

Seeding has been completed.

2018 Ashworth Road - 81st Street to 88th Street (City Project)

Water main has been installed from 84th to 88th Street. The contractor plans to complete sewers along this stretch prior to shifting to 81st to 84th Street. The project is on schedule.

2018 Veterans Parkway Water Main Extension – 2,700 feet North of Willow Creek Street to South of SE Brown's Woods Drive

A preconstruction meeting has not been scheduled.

2018 Water Main Replacement – Grand Avenue from Delevan Drive to Wolf Way

A preconstruction meeting has not been scheduled.

Water Supply

Jordan Well (Deep Well #26)

The well is in service. A few minor punch list items of work remain.

WEST DES MOINES WATER WORKS PROJECT PROGRESS REPORT

Water Treatment Projects

Sodium Hypochlorite Tank Replacement

The replacement tanks have been installed and are in use. A few punch list and troubleshooting items remain before the project can be accepted.

2018 Ground Storage Reservoir Painting – 2.0 MG Tank AC Ward Municipal Treatment Plant A preconstruction meeting has not been scheduled.

Project Osmium Projects

The following are City of West Des Moines projects. The Water Works is working with the City to install water infrastructure in conjunction with the roadway projects.

Grand Prairie Parkway - Raccoon River Drive to Madison County

Nearly all of the water main has been installed. The contractor plans to begin filling the main in the near future. The project is on schedule.

Veterans Parkway - SE Maffitt Lake Road to Adams Street

A preconstruction meeting has not been scheduled.

Veterans Parkway - Adams Street to SE 50th Street

A preconstruction meeting has not been scheduled.

Veterans Parkway - I-35 Bridge & Water Main Casing

A preconstruction meeting has not been scheduled.