

# WEST DES MOINES WATER WORKS PROJECT PROGRESS REPORT

DATE: September 17, 2018

ITEM:

9. Motions to Receive and File

a. Project Progress Report through September 13, 2018

These projects are in progress at this time. Progress on each project is outlined below; new information is shown in *italics*.

## **Water Distribution Projects**

---

### **2016 Water Main Replacement Project – Jordan Creek**

Work has been completed. The project will be accepted following seed establishment.

### **2017 Ashworth Road – Jordan Creek to 81<sup>st</sup> (City Project)**

Remaining water work will be completed once the widened pavement has been constructed.

### **2017 Mills Civic Parkway Water Main Extension – 81<sup>st</sup> Street to 88<sup>th</sup> Street**

Work has been completed. The project will be accepted following seed establishment.

### **2018 Ashworth Road – 81<sup>st</sup> Street to 88<sup>th</sup> Street (City Project)**

Remaining water work will be completed once the widened pavement has been constructed.

### **2018 Veterans Parkway Water Main Extension – 2,700 feet North of Willow Creek Street to South of SE Brown's Woods Drive**

Work has been completed. *The project will be accepted following establishment of permanent seed.*

### **2018 Water Valve Insertion Project – Various Locations**

The valve at 16<sup>th</sup> & Grand has been completed. The three remaining valves will be completed in the fall.

### **2018 Water Main Replacement – Grand Avenue from Delevan Drive to Wolf Way**

*Construction began this week. They have been delayed due to incomplete field locates by other utilities. The project is on schedule.*

## **Water Supply**

---

### **Jordan Well (Deep Well #26)**

The well is in service. A few minor punch list items of work remain.

# WEST DES MOINES WATER WORKS

## PROJECT PROGRESS REPORT

### **Water Treatment Projects**

---

#### **2018 Ground Storage Reservoir Painting – 2.0 MG Tank AC Ward Municipal Treatment Plant**

*The contractor began work this week. The project is on schedule.*

### **Project Osmium Projects**

---

The following are City of West Des Moines projects. The Water Works is working with the City to install water infrastructure in conjunction with the roadway projects.

#### **Grand Prairie Parkway – Racoon River Drive to Madison County**

Remaining water work will be completed once the pavement has been constructed. The project is on schedule.

#### **Grand Prairie Parkway – Veterans Parkway to Madison County**

The preconstruction meeting has been held. Work is underway.

#### **Veterans Parkway – SE Maffitt Lake Road to Adams Street**

*Remaining water work will be completed once the pavement has been constructed. The project is on schedule.*

#### **Veterans Parkway – Adams Street to SE 50th Street**

*Water main has been installed from the east project limits to west of SE 35<sup>th</sup> Street. The project is on schedule.*

#### **Veterans Parkway – I-35 Bridge & Water Main Casing**

Construction is ongoing. The project is on schedule.