WEST DES MOINES WATER WORKS PROJECT PROGRESS REPORT

DATE: October 15, 2018

ITEM:

- 9. Motions to Receive and File
 - a. Project Progress Report through October 12, 2018

These projects are in progress at this time. Progress on each project is outlined below; new information is shown in *italics*.

Water Distribution Projects

2017 Ashworth Road - Jordan Creek to 81st (City Project)

Remaining water work will be completed once the widened pavement has been constructed.

2017 Mills Civic Parkway Water Main Extension - 81st Street to 88th Street

Work has been completed. The project will be accepted following seed establishment.

2018 Ashworth Road – 81st Street to 88th Street (City Project)

Remaining water work will be completed once the widened pavement has been constructed.

2018 Veterans Parkway Water Main Extension – 2,700 feet North of Willow Creek Street to South of SE Brown's Woods Drive

Work has been completed. The project will be accepted following establishment of permanent seed.

2018 Water Valve Insertion Project – Various Locations

The three remaining valves were installed the week of October 8. The contractor is currently working on backfill and surface restoration.

2018 Water Main Replacement – Grand Avenue from Delevan Drive to Wolf Way

The majority of the pipe has been installed and pipe testing is underway. Remaining work includes the connections and abandonment of the old water main.

Water Supply

No Projects

Water Treatment Projects

2018 Ground Storage Reservoir Painting – 2.0 MG Tank AC Ward Municipal Treatment Plant Painting is ongoing.

WEST DES MOINES WATER WORKS PROJECT PROGRESS REPORT

Project Osmium Projects

The following are City of West Des Moines projects. The Water Works is working with the City to install water infrastructure in conjunction with the roadway projects.

Grand Prairie Parkway – Raccoon River Drive to Madison County

Remaining water work will be completed once the pavement has been constructed. The project is on schedule.

Grand Prairie Parkway – Veterans Parkway to Madison County

The preconstruction meeting has been held. Work is underway.

Veterans Parkway - SE Maffitt Lake Road to Adams Street

Remaining water work will be completed once the pavement has been constructed. The project is on schedule.

Veterans Parkway - Adams Street to SE 50th Street

Remaining water work will be completed once the pavement has been constructed. The project is on schedule.

Veterans Parkway – I-35 Bridge & Water Main Casing

Construction is ongoing. The project is on schedule.