

# WEST DES MOINES WATER WORKS PROJECT PROGRESS REPORT

DATE: October 16, 2023

ITEM:

9. Motions to Receive and File
  - a. Project Progress Report through October 11, 2023

These projects are currently in progress. Progress on each project is outlined below; new information is shown in italics.

## **Water Distribution Projects**

---

### **2023 Water Main Replacement – Briar Ridge and Valley Ridge**

*The contractor has completed the work with the exception of a few punch list items. Acceptance is anticipated at the November meeting.*

### **2023 Water Main Replacement – Contract 2**

*The contractor is nearing completion of the work. Acceptance will be scheduled once the punch list has been completed.*

### **Adams Street Elevated Water Storage Tank**

A punch list walkthrough was completed on September 13. The contractor is working through some remaining items of work and the items identified on the walkthrough.

### **Ashworth Water Main Replacement Project – 23<sup>rd</sup> Street to 31<sup>st</sup> Street**

*The contractor is completing surface restoration work. Acceptance will be scheduled once the punch list has been completed.*

### **Grand Avenue Booster Station Pipe Modifications**

*The contractor began work the week of October 9.*

### **Maffitt Lake Road Water Main Extension – S. 22<sup>nd</sup> Street to S. 42<sup>nd</sup> Street**

*The Iowa Highway 5 crossing bore and other trenchless work on the project is complete. Crews are working from East to West along the project corridor to install the water main and make connections.*

### **S 11th Street Water Main Replacement – Lincoln Street to South of the Railroad**

*The Contractor has installed all pipe on the project. The contractor is working on surface restoration. Acceptance will be scheduled once the punch list has been completed.*

## **Water Supply Projects**

---

### **Expansion of Alluvial wells**

*Approvals have been received for the test well. The test well has not yet been drilled.*

# WEST DES MOINES WATER WORKS PROJECT PROGRESS REPORT

## Water Treatment Projects

---

### **Motor Control Center, Automatic Transfer Switch, and Generator Controls Improvements**

*The contractor has begun construction of the new electrical room. They will work for the next few months on conduit and other items which do not directly affect operations. They plan to demobilize from the site in early 2024 until long lead time items arrive for installation.*

## Other Projects

---

### **No Projects**

## Water Distribution Projects – City of West Des Moines Bid

---

The following projects are being constructed in conjunction with City of West Des Moines Roadway projects. WDMWW will reimburse the City for the water work.

### ***STBG-SWAP-8260(654)—SG-77 – 8<sup>th</sup> Street Reconstruction – I-235 to Clegg***

Water main on Phase 1 has been installed. Water work will pause until the next phase of the project begins.

Water construction items have been completed on the following projects. These projects will be accepted following City acceptance. *The acceptance of many of these is anticipated after fall 2023 seeding.*

**Ashworth Road at Interstate 80 (City 0510-051-2019)**

**Blue Creek Stormwater (City 0510-048-2019)**

**Booneville Road Improvements (City 0510-006-2017)**

**S. 88<sup>th</sup> Street and Mills Civic Parkway Intersection Improvements (City 0510-048-2018)**

### **Project Ginger**

**0510-030-2016 - South Grand Prairie Parkway, Stagecoach Drive to Mills Civic Parkway**

**0510-005-2021 – Booneville Road - S 100<sup>th</sup> Street to S 115<sup>th</sup> Street**

**0510-010-2021 – Grand Avenue - SGPP to S 115<sup>th</sup> St**

**0510-012-2021 – S Grand Prairie Parkway - Booneville to Grand**

**0510-014-2021 – S Grand Prairie Parkway - Grand to Raccoon River**

**0510-011-2021 – S Grand Prairie Parkway - Stagecoach to Booneville**

**0510-015-2021 – SE County Line Road Improvements - Veterans Pkwy to SE Soteria Ave**

**0510-009-2021 – Grand Avenue - S 88<sup>th</sup> St to SGPP**