

WEST DES MOINES WATER WORKS

PROJECT PROGRESS REPORT

DATE: December 18, 2017

ITEM:

9. Motions to Receive and File

a. Project Progress Report through December 13, 2017

These projects are in progress at this time. Progress on each project is outlined below; new information is shown in *italics*.

Water Distribution Projects

2016 Water Main Replacement Project – Jordan Creek

Work has been completed. *The project will be accepted in the spring following completion of a few minor items.*

2017 Mills Civic Parkway Water Main Extension – 81st Street to 88th Street

Work has been completed. Seeding will occur in the spring.

Water Supply

Jordan Well (Deep Well #26)

Physical drilling of the well is complete. Startup checks have begun. The well pumps have been tested and water from the well is currently being treated and distributed to customers. *A few items of work remain.*

Water Treatment Projects

Sodium Hypochlorite Tank Replacement

The replacement tanks have been installed and are in use. *A few punch list and cleanup items remain before the project can be accepted.*

Lime Slaker Replacement

The preconstruction meeting was held for the project. *Some minor preparatory work has begun with the bulk of the work to begin in January.*

Process Pipe Cleaning – Phase 2

Work on this project will begin in late winter / early spring 2018.

Upcoming Projects

Project Osmium Infrastructure

A large diameter water main loop is planned to parallel Veterans Parkway and will be constructed incrementally as a portion of the City's grading and roadway projects. The ultimate alignment of the road and utilities will be determined based upon the outcome of ongoing discussions regarding the Great Western Trail. The City has awarded several design contracts, which include water main. Water main construction has begun on the first of several construction contracts. It is anticipated other projects will be let in 2018 & 2019.