

WEST DES MOINES WATER WORKS PROJECT PROGRESS REPORT

DATE: August 17, 2022

ITEM:

9. Motions to Receive and File
 - a. Project Progress Report through August 10, 2022

These projects are currently in progress. Progress on each project is outlined below; new information is shown in italics.

Water Distribution Projects

2021 Stilwell Elevated Water Storage Tank Painting Project

The contractor has completed work on this project. Staff will accept when seeding has been completed.

Adams Street Elevated Water Storage Tank

The contractor has completed the concrete pedestal. The welding crew has been on site and to date has welded the bottom portion of the bowl and hung it on the bottom portion of the pedestal. The vertical steel pieces are scheduled to begin arriving later this week. The contractor plans to weld and paint a large portion of the bowl near grade before hoisting the bowl to its final position.

Army Post Road Water Main Extension – S. 22nd Street to S. 42nd Street

This project is under design.

Ashworth Water Main Replacement Project – 8th Street to 11th Street and Valley West Drive to 31st Street

The contractor began work on this project last week. The contractor will work on the segment from 8th Street to 11th Street and is required to get this portion of the work to a state of substantial completion before moving west to the Valley West Drive to 31st Street segment. Work to date has been primarily preparatory with pipe installation work anticipated to begin later this week.

Water Supply Projects

Aerator Painting

The project has been awarded. A pre-construction meeting has not yet been scheduled.

Water Treatment Projects

No Projects

WEST DES MOINES WATER WORKS PROJECT PROGRESS REPORT

Other Projects

No Projects

Water Distribution Projects – City of West Des Moines Bid

The following projects are being constructed in conjunction with City of West Des Moines Roadway projects. WDMWW will reimburse the City for the water work.

88th Street – Abram Drive to Ashworth Road (City 0510-039-2020)

Water construction items have been completed. The project will be accepted following City acceptance.

Ashworth Road at Interstate 80 (City 0510-051-2019)

Water construction items have been completed. The project will be accepted following City acceptance.

Blue Creek Stormwater (City 0510-048-2019)

This project has been let by the City and will require work on the WDMWW water main crossings of I-235 at Valley West Drive and 28th Street. The preconstruction meeting is scheduled for August 23.

Booneville Road Improvements (City 0510-006-2017)

Water construction items have been completed. The project will be accepted following City acceptance.

S. 88th Street and Mills Civic Parkway Intersection Improvements (City 0510-048-2018)

Water construction items have been completed. The project will be accepted following City acceptance.

Project Ginger Projects

The following projects are being constructed by the City of West Des Moines as part of the “Ginger West” and “Ginger East” Data Center Projects. West Des Moines Water Works will reimburse the City for all or a portion of the water main work on these projects as determined by the yet to be finalized financing agreement between the City and the Water Works.

0510-030-2016 - South Grand Prairie Parkway, Stagecoach Drive to Mills Civic Parkway

0510-005-2021 – Booneville Road - S 100th Street to S 115th Street

The pipe has been placed into service. The project will be accepted following City acceptance.

WEST DES MOINES WATER WORKS PROJECT PROGRESS REPORT

0510-010-2021 – Grand Avenue - SGPP to S 115th St

0510-012-2021 – S Grand Prairie Parkway - Booneville to Grand

0510-014-2021 – S Grand Prairie Parkway - Grand to Raccoon River

0510-011-2021 – S Grand Prairie Parkway - Stagecoach to Booneville

These projects were bid as one by the City. The projects are under construction. The Grand Prairie water main has been placed into service. The Grand Avenue main will be placed into service following grading activity on the area.

0510-015-2021 – SE County Line Road Improvements - Veterans Pkwy to SE Soteria Ave

The project is under construction. The water main has been placed into service. The project will be accepted following City acceptance.

0510-009-2021 – Grand Avenue - S 88th St to SGPP

The project is under construction. Pipe work is anticipated to begin soon.